

21. Paint screw heads on rear slat wall metal angle. Match surrounding surfaces.
22. Paint underside of top angle at rear Rulon panels black. Topside of top angle is ok white.
23. Provide sample of Rulon panel that is factory finished for comparison. The installed finish does not appear to have its final sealer coat.
24. Repair damaged drywall (@ media closet Room 12B).
25. Clean wall panels.
26. Remove all cigarette butts from the light diffusers.
27. Replace surface mounted access doors and provide recessed mtd. access doors.
28. Provide seamless projection screens.
29. Replace all motorized chalkboards with ones that are "industry standard" quiet and move faster. Submit catalog cuts before removal and reinstallation. Room 12 is missing the metal cover.
30. Provide chalk trays at chalkboards.
31. Provide etched identification at all switch plates (adhesively applied id is not acceptable).
32. Several recessed down light fixtures do not operate.
33. Several 2x4 fluorescent light fixtures do not operate.
34. Adjust chalkboard lights so they cover the entire chalkboard surface.
35. Provide two extra chalkboard lights in new bulkhead at Chevron 12, per change order request.
36. Mount cabinet locks so the doors are more secure when the doors are shut and locked. They are very flimsy.
37. Patch with auto body filler, sand smooth to show no seams, and finish paint existing steel hollow metal frames at hardware removals.
38. Paint touch-up the new bulkhead throughout.
39. Provide shelf rests and shelves where required for all metal casework. Some shelves are provided but there are no shelf rests.
40. Provide hot water at the sinks.
41. Provide mouse pad assembly at metal casework where required.
42. Clean construction debris from all media closets.
43. *Attention University: Tablet arm chair clearances do not meet code.*

GSPH Parran Hall

44. Clean the concrete floor.
45. Install 4" wood base on instructor's consoles per shop drawings. See Strada stamp set dated 5/25/01.
46. Touch up paint the green pilasters.
47. *Paint the front wall between the pilasters P-3. Paint the walls outside the pilasters P-1.*
48. *Provide four (4) 24" x 24" Kruger EGC-5 return air diffusers in the existing ceiling. Coordinate the exact location in the field with the architect.*
49. Switch plates are mislabeled.
50. Provide etched identification at all switch plates (adhesively applied id is not acceptable).
51. Mount the wall clock. Coordinate the exact location with the University.
52. Replace motorized chalkboard with one that is "industry standard" quiet and moves faster. Submit catalog cuts before removal and reinstallation.